

Well: N44-105 (W-105)    Report No: 45

Date: 01-Mar-2009    Rig: E-2000 HP (synthetic)

Depth @ 06:00: 3,150 m MD    Progress: 70 m

Formation: Barail    Hole size: 8 1/2"

TIME LOG (06:00 - 06:00)

06:00-09:00    Drilled 8 1/2" hole from 3,080 m to 3,087 m. WOB 22 kN, RPM 100, SPP 1403 psi, flow 407 gpm.

09:00-10:00    At 3,087 m the string got stuck during a connection; we pulled 40 kN over string weight.

10:00-20:00    Janned up, spotted pipe-freeing pill, pipe free after 6 hrs.

The pipe came free.

20:00-22:00    Resumed drilling.

22:00-06:00    Drilled ahead to 3,150 m.

MUD: WBM-KCl Polymer    MW: 10.2 ppg    PV volume: 600 bbl

NPT: 10.8 hrs (stuck pipe 10.8 hrs)

Company Man: SG